

### 2012 Proposition E: \$90,000,000 Authorized and Issued Series A, Series B, and Series C Bond Funds

Bond Issuances	Amount
Series A Issuance (June 2013)	\$ 31,000,000
Series B Issuance (February 2015)	14,000,000
Series C Issuance (January 2017)	45,000,000
Total	\$ 90,000,000

\*Amounts are authorized and do not include bond premiums/discounts, or Financial Advisor, Bond Counsel, District Counsel, Standard & Poor's Credit Rating, Paying Agent, Publication and Printing Costs, etc.

	Total ocalocs and	Uses of Funds	
	Sources of Funds	Amount	
Series A Issua (\$31,000,00	ance (2013) 00 Less \$225,000 Costs of Issuance)	\$30,775,000	
Series B Issua (\$14,000,	nce (2015) 000 less \$168,000 Costs of Issuance)	13,832,000	
Interest Incom	е	205,817	
Total -	Sources of Funds	\$44,812,817	
	Uses of F	Funds	Amount
	Wifi Installation Cost for SFID	No. 1 Sites (2013- 2014)	\$466,066
	Castle Park Modernization (2	014)	6,526,630
	Lilian J. Rice Modernization (	2014)	6,834,780
	Rosebank Modernization (20	14)	6,674,525
	Ella B. Allen Modernization (2	2015)	8,527,200
	Hilltop Drive Modernization (2	2015)	8,444,167
	Vista Square Modernization (	2015)	7,339,449
	Total – Uses of Fun	ds	\$44,812,817

	Proposition E Summary or Sources and Us (Pending change or	es of Funds	
	Sources of Funds	Amount	
	C Issuance (2017) 00,000 Less \$185,000 Costs of Issuance)	\$44,815,000	
Interes	t Income (as of 10-31-2018)	905,097	
	Subtotal	\$45,720,097	
	Uses of Funds		Amount
	Expenditures for 2018 Modernization Pr Harborside Karl H. Kellogg John J. Montgomery	Ojects (as of 11-30-18)	\$ <11,466,337: <11,327,880: <12,123,998:
	Subtotal		\$<34,918,215
	Remaining Balance		\$ 10,801,882

## **Summer 2018 Modernization Projects**

## Expenditures Summary for Harborside, Karl H. Kellogg, and John J. Montgomery

Expenditure Type	Prop E Costs* (as of 11-30-2018)	Other Costs** (as of 11-30-2018)	Total Cost (total cost not final)
Soft Costs Architect, Construction Management, Testing, Inspection	\$ 6,384,690		\$6,384,690
Furniture, Fixture and Equipment Network Equipment, Lync Phone, Furniture	460,279	1,046,676	1,506,955
Construction Costs*	27,208,973	242,496	27,451,469
Other Construction Cost: Ameresco Energy Efficient Lighting	864,273	1,036,799	1,901,072
Moving Expenses		199,071	199,071
TOTAL	\$34,918,215	\$ 2,525,042	\$ 37,443,257

<sup>\*</sup>Construction costs pending change orders approvals.

# **Summer 2018 Modernization Projects**

## Proposition E Expenditures Summary for Harborside, Karl H. Kellogg, and John J. Montgomery

Expenditure Type	Harborside	Kellogg	Montgomery	Costs as of 11/30/2018 (Total Costs Not Final)	
Soft Costs (Architect, Construction Manager, Inspection/Testing, etc)	\$ 2,100,190	\$ 2,061,316	\$ 2,223,184	\$ 6,384,690	18%
Network equipment and Lync phone system	176,160	138,922	145,197	460,279	1%
Construction Costs Less Proposition 39 Energy Grant	8,883,851	8,922,989	9,402,133	27,208,973	78%
Other Construction Cost: Ameresco Energy-Efficient Lighting	306,136	204,653	353,484	864,273	3%
TOTAL	\$ 11,466,337	\$ 11,327,880	\$ 12,123,998	\$ 34,918,215	100%

<sup>\*\*</sup>Non Proposition E funds: includes costs funded with Capital Facilities fund, Proposition 39 Clean Energy Grant Funds and General fund.

## Contract Awards for Modernization Projects at Harborside, Karl H. Kellogg, and John J. Montgomery\*

Bid Pkg. No.	Description of Work	Contractor Name	Original Contract Amount
1	Demolition & Hazmat	Miller Environmental, Inc.	\$2,250,000
2	Asphalt Paving & Striping	Rap Engineering, Inc.	1,223,647.41
3	Concrete	Moreno Valley Construction	3,390,000
4	Landscape & Irrigation	Marina Landscape, Inc.	644,000
5	Rough Carpentry	EC Constructors, Inc.	1,806,502
6	Finish Carpentry	Stolo Cabinets, Inc.	159,865
7	Roofing & Sheet Metal	Sylvester Roofing	598,000
8	Doors, Frames, & Hardware	McKernan Inc.	765,100
9	Glass & Glazing	Queen City Glass	913,525
10	Finishes	Brady Company	6,099,950
11	Specialties	Brady Company	0,099,930
12	HVAC & Controls	Jackson & Blanc	1,633,000
13	Plumbing	Strelic Pumbing Inc., dba Advance Plumbing Co.	2,547,000
14	Electrical & Low Voltage	Southland Electric Inc.	5,420,880
	TOTAL		\$ 27,451,469.41
	Less: Proposition 39 for	unded HVAC & Controls	<242,496>
	Proposition E funded		\$ 27,208,973.41
	Pending final change order ap	provals planned for January :	2019 Board action.

# 2018 Summer Modernization Projected vs Actual Costs Harborside, John J. Montgomery, and Karl H. Kellogg Elementary Schools

Use of Funds	Projected Costs ( May 2018)	Actual Cost (as of 11-30- 2018)
Construction Cost Per Bid Packages (Pending Final Change Orders)	\$27,451,469	\$27,451,469
Other Construction Cost: Energy-Efficient Lighting*	1,901,072	\$1,901,072
Soft Cost (includes Construction Management, Architect and Testing & Inspection)	6,834,678	6,384,690
Furniture, Fixture and Equipment	1,598,600	1,506,955
Other: Moving Expenses	300,387	199,071
TOTAL	\$38,086,206	\$37,443,257

Ameresco Energy Efficiency lighting contract for interior/exterior lighting replacement using Proposition 39 Grant funds and Other Capital funds.

### Remaining Proposition E Funds After Summer 2018 Modernization at Harborside, John J. Montgomery, and Karl H. Kellogg Elementary Schools

Source/Use/Remaining Funds	Amount
<u>Sources</u>	
G.O. Bond Series C Issuance (\$45,000,000 Less \$185,000 Costs of Issuance)	\$44,815,000
G.O. Bond Series C Interest Income	905,097
Proposition 39 Energy Efficiency Grant	1,279,295
Capital Facilities Funds	1,046,676
General Fund	199,071
Total Source of Funds	\$48,245,139
<u>Uses</u>	
Less: Estimated Cost of Summer 2018 Modernization	<37,443,257>
Remaining	
Equals: Remaining Proposition E funds for Summer 2019 Modernization of Sunnyside Elementary	\$10,801,882

#### 2019 Summer Modernization Estimated Cost for Sunnyside Elementary School

Use of Funds	Projected Costs
Construction Cost Per Bid Packages (Engineer's Estimate including Allowance)	\$11,599,53
Soft Cost (includes Construction Management, Architect and Testing & Inspection)	2,899,88
Furniture, Fixture and Equipment	480,77
Other : Moving Expenses	100,000
TOTAL	\$15,080,19

### **Remaining Proposition E Funds After Summer 2019 Modernization at Sunnyside Elementary School** Source/Use/Remaining Funds Sources Remaining G.O. Bond Series C \$10,801,882 Capital Facilities Funds 1,300,000 State Modernization Fund 800,000 Other Funds/Possible Measure VV 2,178,317 Total Source of Funds \$15,080,199 Less: Estimated Cost of Summer 2019 Modernization <\$15,080,199> Remaining Equals: Remaining Proposition E funds \$0

### **2019 Sunnyside Modernization Timeline** Activity **Date Bidding Advertisement** December 17 and 24, 2018 **Contractor Bids Opening** January 17, 2019 February 13, 2019 **Bids to Board for Approval Last Day of School** June 5, 2019 **Construction Starts** June 6, 2019 **Construction Complete** August 30, 2019 **Students Return** September 3, 2019

